

SUMMARY OF PROPOSALS ON: ARCHITECTURAL & ENGINEERING SERVICES FOR THE CHERRY BROOK SCHOOL MODULAR CLASSROOMS PROJECT - RFP RESULTS							
BID NUMBER	DATE ADVERTISED	NAME OF BIDDER	NAME OF BIDDER	NAME OF BIDDER	NAME OF BIDDER	NAME OF BIDDER	NAME OF BIDDER
2022024	5-Jan-24	Friar Architecture Inc. 21 Talcott Notch Rd. Farmington CT 06032	Russell & Dawson Inc. 1111 Main St East Hartford CT 06108	Lothrop Assoc. Architects 100 Pearl St. Hartford CT 06103			
CONTRACT NO.	ADVERTISEMENT						
	CT - DAS, TOWN WEBSITE						
DATE RELEASED	DATE OPENED						
1/5/2024	2/2/2024						
A. PRELIMINARY DESIGN		\$17,000.00	\$39,000.00	\$29,000.00			
B. DEVELOPMENT OF CONSTRUCTION DOCUMENTS		\$68,000.00	\$78,000.00	\$50,000.00			
C. BIDDING SERVICES		\$17,000.00	\$8,000.00	\$4,000.00			
D. PRE-CONSTRUCTION SERVICES (SHOP DRAWING REVIEW, RFI RESPONSES)		\$17,000.00	\$8,000.00	\$10,000.00			
E. CONSTRUCTION ADMINISTRATION (SITE VISITS, FIELD REPORTS)		\$42,500.00	\$18,000.00	\$15,000.00			
F. PROJECT CLOSEOUT		\$8,500.00	\$5,000.00	\$3,100.00			
TOTAL		\$170,000.00	\$156,000.00	\$111,100.00			